

PROJECT PROGRESS SUMMARY

REHABILITATE RUNWAY 3-21 – ALTERNATE I WIDEN RUNWAY / TAXIWAY FILLETS

GEORGETOWN – SCOTT COUNTY REGIONAL AIRPORT GEORGETOWN, KENTUCKY

AIP PROJECT NO. 3-21-0017-016-2009

PERIOD ENDING: AUGUST 2, 2009

Rough estimate of percent completion to date of construction phases:

- Mobilization – 100%
- Crack Sealing – 70%
- Runway Overlay – 0%
- Runway / Taxiway Fillet Widening – 0%
- Taxiway / Taxiway Fillet Widening – 0%
- Electrical – 0%

Work completed or in progress this period:

- Mobilization
- Crack sealing
- Installation of Phase 1A haul road / safety fence

Work anticipated for next period:

- Begin fourteen (14) calendar day runway closure (August 3-17, 2009)
- Crack sealing
- Installation of Phase 1A haul road / safety fence
- Demolition of existing electrical fixtures at Taxiway "A" (South)
- Installation of electrical duct bank at Taxiway "A" (North and South)
- Installation of heavy duty edge drain clean-outs
- Excavation for runway / taxiway fillet widening
- Placement of P-401 test strip
- Placement of P-404 asphalt overlay fabric
- Placement of P-401 surface course (runway)