

PROJECT PROGRESS SUMMARY

**REHABILITATE RUNWAY 3-21 – ALTERNATE I
WIDEN RUNWAY / TAXIWAY FILLETS**

**GEORGETOWN – SCOTT COUNTY REGIONAL AIRPORT
GEORGETOWN, KENTUCKY**

AIP PROJECT NO. 3-21-0017-016-2009

PERIOD ENDING: JULY 26, 2009

Rough estimate of percent completion to date of construction phases:

- Mobilization – 50%
- Crack Sealing – 20%
- Runway Overlay – 0%
- Runway / Taxiway Fillet Widening – 0%
- Taxiway / Taxiway Fillet Widening – 0%
- Electrical – 0%

Work completed or in progress this period:

- Mobilization
- Crack sealing
- Installation of Phase 1A haul road / safety fence

Work anticipated for next period:

- Mobilization
- Crack sealing
- Installation of Phase 1A haul road / safety fence