

PROJECT PROGRESS SUMMARY

REHABILITATE RUNWAY 3-21 – ALTERNATE I WIDEN RUNWAY / TAXIWAY FILLETS

GEORGETOWN – SCOTT COUNTY REGIONAL AIRPORT GEORGETOWN, KENTUCKY

AIP PROJECT NO. 3-21-0017-016-2009

PERIOD ENDING: AUGUST 16, 2009

Rough estimate of percent completion to date of construction phases:

- Mobilization – 100%
- Crack Sealing – 100%
- Runway Overlay – 100%
- Runway / Taxiway Fillet Widening – 50%
- Taxiway / Taxiway Fillet Widening – 0%
- Electrical – 25%

Work completed or in progress this period:

- Placement of P-154 Subbase, P-209 Crushed Aggregate Base, and P-403 base for runway / taxiway fillet widening
- Placement of P-401 surface course (second lift of runway overlay)
- Placement of P-401 surface course for Taxiways “B”, “C”, and “E”
- Placement of P-401 surface course for runway / taxiway fillet widening at Taxiway “A” South
- Layout / application of initial runway markings
- Runway shoulder grading, seeding, and mulching
- Installation of edge drain for runway / taxiway fillet widening
- Installation of light bases and conduit, signage, and pullcan plazas

Work anticipated for next period:

- Reopen Runway 3-21, Taxiway “A” South, and Taxiway “B” (August 17, 2009)
- Demolition of existing electrical fixtures at Taxiway “A” and Taxiways “C” and “D” for taxiway / taxiway fillet widening
- Excavation for taxiway / taxiway fillet widening
- Placement of P-154 Subbase for taxiway / taxiway fillet widening